BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Driiling of Borewells erection of Pumpset, Laying of pipeline and construction of Water Tank(GLR) in Ward No:05**
2	Estimate cost / Amount	Rs.100.00 Lakhs
3	Name of Contractor	M/s Jathin Infra Pvt Ltd.,
4	Amount of Contract	Rs.8801992.13
5	Agreement No	78/2020-21, Dated: 17-08-2020
6	No. and date under which the work order has been issued	78/2020-21, Dated: 17-08-2020
7	Time limit originally fixed for completion	09 Months
8	Date of application by the contractor for granting extension	
9	Date of receipt of application in the sub-division office	
10	Extension granted if any:	Nil
	1. From	
	2. From	Nil
11	Work carriedout by the contractor during the original period stipulated in contract	-
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	Rs.10345986.00
14	Time now applied for	
15	Date of recommending time limit applied	
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	

18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	Yes
21	Report of Asst Executive Engineer	Due to Covid-19 Lockdown there is delay in completion of work. Hence, extension of time is recommended without levying any penalty.
22	Recommendation of Executive Engineer	Since, due to Covid-19 Lockdown there is a delay in completion of work Now, EOT may be accorded till without levying any penalty.

Assistant / Junior Engineer
Project Division, BBMP

Asst Executive Engineer
Project Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Chief Engineer
Yelahanka Zone, BBMP